



Document Number: PRC096669

Revision: A

Group: Protocol

Type: Protocol Equipment Install Qual

State: Released

Latest Released: YES

Implemented Date: 08/12/2020

Stamp Date: Wednesday, August 12, 2020 1:39:54 PM EST

Revision History for PRC096669 Rev A

SUMMARY OF CHANGES				
Revision No.	Description of Change			
А	Original Document			

	INSTALLATION QUALIFICATION PROTOCOL
Document Title:	IQ Protocol for Curing Oven w/Truck E19582 MaxID: ES2904
Document Number / Revision:	PRC096669 Rev A
Site / Location:	Independecia: Ethicon Endo-Surgery, S.A. de C.V. Planta II, Calle Durango No. 2751, Colonia Lote Bravo, Ciudad Juarez, Chihuahua, 32575, Mexico.
Project / Area:	Megadyne Line 173
Equipment:	Curing oven with Truck, Oven Humidifier, Blades coating process fixtures, Curing Rack
Equipment Supplier:	Curing oven with Truck: Despatch. Oven Humidifier: Herrmidifier.
Validation Assessment Reference:	DC003495 Rev A

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

State: Released

Group: Protocol Type: Protocol Equipment Install Qual

1. DOCUMENT APPROVALS

Document Type as per Approval Matrix CP0160: Protocol – Installation Qualification.

Governance: Lifecycle Engineering - Post- Stabilization.

Function	Name	Signature	Date	
Originator	Osvaldo Mendez	Electronic Signature in PLM System	Electronic Date in PLM System	
MEST Equipment Engineer Omar Tovar		Electronic Signature in PLM System Electronic Date in F		
Plant Quality Engineer	Victor Cantu	Electronic Signature in PLM System	Electronic Date in PLM System	
Business Unit Manufacturing Engineer	Alan Arrieta	Electronic Signature in PLM System	Electronic Date in PLM System	
Preventive Maintenance Engineer	Cesar Montoya	Electronic Signature in PLM System	Electronic Date in PLM System	
Lifecycle Quality Engineer	Ihsan Samara	Electronic Signature in PLM System	Electronic Date in PLM System	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

2. PURPOSE

The purpose of this installation qualification is to perform an initial & full validation and demonstrate & document that the E19582 Curing Oven w/Truck MaxID: ES2904 and E19583 Oven Humidifier MaxID: ES2908 are safe, properly installed and operate as intended for the Megadyne line 173 at Independencia.

3. SCOPE & BACKGROUND

The scope of this installation qualification is limited to the new equipment E19582 Curing Oven w/Truck MaxID: ES2904, E19583 Oven Humidifier MaxID: ES2908, installed for production coating line 173.

The requirement for this IQ is due to the transfer of the Megadyne product line from Draper Utah to Ethicon Endo Surgery Independencia located in Ciudad Juarez Chihuahua.

All activities of this protocol are limited to the product codes listed in Table 1.

Code	Description
0012	EZ Clean 2.5" Blade
0012A	EZ Clean 2.75" Blade
0012AM	EZ Clean 2.75" Modified Blade
0012MBN	EZ Clean Modified Flat Blade, BNS, 2.5"
0014	EZ Clean 6.5" Blade
0014A	EZ Clean Blade, 4.0"
0014AM	EZ Clean Modified Blade, 4.0"
0014M	EZ Clean Modified Flat Blade, 6.5"
0012BN5	EZ Clean Flat Blade, BNS, 2.5" (Quantity 500)
0012ABN	EZ Clean, Bulk NS, 2.75" (Quantity 100)
0012M	EZ Clean 2.5" Modified Blade
0014BN	EZ Clean Blade, 6.0", BNS
0012AMBN	EZ Clean, Modified Blade, Bulk NS, 2.75"
0013	EZ Clean 2.75" Needle
0013M	EZ Clean Modified Needle, 2.75"
0118	EZ Clean Sharp Needle, 2.0"
0118A	EZ Clean Sharp Needle, 2.5"
C012ABN	EZ Clean, 2.75", Custom Exposure, Bulk Non-Sterile (QTY 100)
0012AMD	EZ Clean 2.75" Modified Blade with Nosecone
0012MD	EZ Clean 2.5" Modified Blade with Nosecone
0014ABN	EZ Clean Flat Blade, 4.0", BNS
0014AMBN	EZ Clean Modified Blade, 4.0", Bulk Non-Sterile
0014MBN	EZ Clean Modified Flat Blade, 6.5", Bulk Non-Sterile
0014AMD	EZ Clean Modified Blade, 4.0" with Nosecone
0014MD	EZ Clean Modified Flat Blade, 6.5" with Nosecone
0029M	EZ Clean Modified Bayonet Flat Blade, 5.75"
C117M	EZ Clean Modified Flat Blade, 4.72", Custom
C117MBN	EZ Clean Modified Flat Blade, 6.5", Bulk Non-Sterile

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 3 of 28

0012AP	EZ Clean Precision Blade 2.75
0066	EZ Clean AIO 2.5" Flat Blade
0017	EZ Clean Flat 13.5"
0113	EZ Clean Blunt Needle, 2.75"
0113A	EZ Clean Modified Blunt Needle
0113M	EZ Clean Modified Blunt Needle, 2.75"
0013MD	EZ Clean Modified Needle, 2.75" with Nosecone
0013MBN	EZ Clean Modified Needle, BNS, 2.75"
0013BN	EZ Clean Needle, 2.75, BNS
0016	EZ Clean Needle, 6.0"
0016A	EZ Clean Needle, 4.0"
0016AM	EZ Clean Modified Needle, 4.0"
0016M	EZ Clean Modified Needle, 6.0"
0119	EZ Clean Angled Sharp Needle, 45 Degree
0119A	EZ Clean Sharp Needle, Angle 45 Degree (4mm)
0120	EZ Clean Angled Sharp Needle, 90 Degree
0121	EZ Clean Sharp Needle, 6.5"
0028	EZ Clean Bayonet Needle, 5.75"
0028M	EZ Clean Modified Bayonet Needle, 5.75"
0022	EZ Clean Lap Needle, 13.5"
0022S	EZ Clean Lap Needle, 13.5", SS
0690	Indicator Shaft, 32 cm
0695	Indicator Shaft, 38 cm
0690S	Indicator Shaft, 32 cm, Split Stem
0695S	Indicator Shaft, 38 cm, Split Stem
0029	EZ Clean Bayonet Flat Blade, 5.75"
C117	EZ Clean Flat Blade, 4.75", Custom
0012MP	EZ Clean Precision Modified Blade 2.5
0014MP	EZ Clean, Precision Modified Blade 6.5
0012AMP	EZ Clean Precision Blade, Modified 2.75
0014AP	EZ Clean Precision Blade 4.0
0014AMP	EZ Clean Precision Blade, Modified 4.0
0064	EZ Clean AIO Lap Flat Blade, 31cm

Table 1: Product codes for Coating.

State: Released

Group: Protocol

3.1 Equipment information

Equipment Description	Machine Number	Maximo ID Number	Serial #	Supplier
Curing Oven w/Truck	E19582	ES2904	194834	Despatch
Oven Humidifier	E19583	ES2908	MDM-2O-22663	Herrmidifier
Blades coating process fixtures	T02737	n/a	n/a	Fisher Precision
Curing Rack	T02791	n/a	n/a	n/a

Table 2: Equipment information (Curing area)

3.2 Process information

Fixture T02737 Blades coating process fixtures is used to hold blades in vertical position. Fixture T02791 Curing Rack is used to hold several T02737 Blades coating process fixtures simultaneously during the Curing Oven cycle. The equipment Curing Oven w/Truck E19582 is used to apply heat and cure the recently coated blades, which are held by fixtures. Equipment E19583 Oven Humidifier is used to supply controlled humidity into Curing Oven w/Truck E19582 chamber to obtain a proper curing cycle. E19581 Curing Ovens Extractor is used to extract the heat from nearby area when the oven doors are open after the curing cycle is completed.

3.3 Product information

Product applicable for this Installation Qualification protocol is listed in Table 2.

3.4 Out of Scope

All equipment and product not listed/mentioned in this installation qualification protocol.

4. DEFINITIONS, TERMS AND ABBREVIATIONS

Refer to 100632965 Franchise Glossary for Validation (Shared) for terminology and abbreviations used in the Ethicon, Ethicon Endo Surgery, and Cardiovascular and Specialty Solutions (CSS) validation program.

5. ROLES & RESPONSIBILITIES

Equipment Set up Originator or Equipment Engineer

Training Originator or Designee
Perform machine operation Originator or Designee

Documentation of Test Results

Originator or Quality Engineer

Originator or Quality Engineer

Originator or Quality Engineer

Overall conduct protocol Originator or Designee
Review of executed IQ Protocol Quality Engineer
Safety Requirements EES Safety Engineer

Safety Requirements EES Safety Engineer
Supervise Installation activities Facilities Engineer
Energy Management System Facilities Engineer

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 5 of 28

Testing Equipment Contractor
Calibration Current Contractor
PM Current Contractor

6. ACCEPTANCE CRITERIA

All equipment listed in Table 2 must successfully pass the requirements of sections 12 and 13 of this PRC096669 Rev. A protocol.

Final approval of the IQ Report verifies the acceptance criteria have been met.

7. PRE-REQUISITES

Document Name	Document Reference Number	Reference/ Approval Date
Criticality Assessment	PRC091842 Rev D	Ensure that the engineering study has been reviewed, approved, signed off and dated by all individuals required on the approval list prior to beginning the IQ protocol.
Installation Qualification Protocol	PRC096669 Rev A	Ensure that the protocol has been reviewed, approved, signed off and dated by all individuals required on the approval list prior to beginning the IQ protocol.
MOCCME	PRC094670 Rev A	Ensure that the protocol has been reviewed, approved, signed off and dated by all individuals required on the approval list prior to beginning the IQ protocol.

Table 3: Pre-requisites documentation

8. DEVIATION HANDLING

If deviations occur during the execution of this Installation Qualification, they will be documented per instructions in PR-0000089 Franchise Procedure for Validation (Shared). All deviations shall be documented in the Installation Qualification Report.

9. REFERENCE DOCUMENTS

The following documents are used to develop, to support, or are referenced within this Installation Qualification Protocol.

Document Number	Document Title
PRC091842 Rev D	Criticality Assessment
DC003495 Rev A	Enterprise Change Request
WE0020 Rev CH	Protocols and Engineering Studies
FRM002746 Rev B	EHS Assessment Form
PR-0000372 Rev 22	Franchise Procedure for Ethicon Training Process

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 6 of 28

Group: Protocol

Document Number	Document Title
PRC094670 Rev A	MOCCME

State: Released

10. SIGNATURE LOG & PROTOCOL TRAINING LOG

Signature Log Objective: To identify the personnel participating in the qualification activities.

Personnel involved in this IQ to execute the process, not familiar with the equipment, will be trained and documented on FM-0000809 which will be added in the Completion Report of this Installation Qualification Protocol.

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 8 of 28

Implemented: 08/12/2020 Type: Protocol Equipment Install Qual

11. LIST OF CALIBRATED INSTRUMENTS USED IN THE EXECUTION OF THE PROTOCOL

Objective: To summarize the calibrated instruments used in the execution of the protocol.

Procedure: Complete the table below for each instrument used in the execution of the protocol. The calibration requirements are outlined in WE0166 Rev AX.

Instrument / Equipment Unique Identifier		Manufacturer / Description		Calibration Due Date	
Comments					
Performed By:	Signature:		Date:		
Reviewed by: Signature:			Date:		

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 9 of 28

Latest Released: YES State: Released

Group: Protocol

12. INSTALLATION QUALIFICATION TEST SCRIPTS

12.1 Verification of Pre-IQ Activity Completion

Objective: To confirm the completion of planned pre-IQ activity.

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Planned pre-IQ activity has been documented and completed [approved].

Pre-Requisites: n/a

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.1.1	Test: IQ Protocol Approved. PRC096669 Rev A		IQ Protocol must be released in EpiCenter prior to execution.			
12.1.2	Test: Criticality Assessment Approved. PRC091842 Rev D		Criticality Assessment must be approved in EpiCenter prior to IQ.			
12.1.3	Test: MOCCME PRC094670 Rev A		MOCCME PRC094670 Rev A must be approved in EpiCenter prior to IQ execution.			
Comme	Comments:					
Performe	Performed By: Signature:		Date:			
Reviewe	d by:	: Signature:		Date:		

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 10 of 28

12.2 Verification of Engineering Documentation

Objective: To verify that all planned Engineering documentation with the equipment under scope has been received by the site.

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Actual result must satisfy the Acceptance criteria for each test case.

Pre-Requisites: n/a

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.2.1	Test: Equipment Drawing listed in Table 2 Rev A. 2.2.1 Test Procedure: Review of status of equipment listed in Table 2 in Epicenter.		Equipment drawing listed in Table 2 Rev. A is in working status in Epicenter. A preliminary drawings file must be attached in the Completion Report.			
Comme	ents:					
Performe	d By:	Signature:		Date:		
Reviewe	d by:	Signature:		Date:		

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 11 of 28

12.3 Verification of Equipment and Ancillary System Installation

Objective: To verify that the Equipment has been received as expected and that installation is in accordance with expectations.

Procedure: Follow the test script and verify that equipment is received and installed as expected.

Acceptance Criteria: Equipment is received and installed as expected.

Pre-Requisites: n/a

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.3.1	Test: Verify electrical connections. Test Procedure: Visually verify the electrical connections for equipment listed in Table 2 are in good conditions.		Electrical connections are in good conditions.			
12.3.2	Test: Verify electrical drops. 12.3.2 Test Procedure: Using Multimeter test Voltage supply.		Electrical drop has a voltage of 480 +/-10%.	Actual voltage:		
12.3.3	Test: Verify appropriate clearance for E19582 Curing oven w/Truck front. Test Procedure: Measure Clearance for front Door Swing > 27"		Clearance for door Swing > 27"	Actual door:		
Comments:						
Performe	Performed By: Signature:				Date:	
Reviewed	Reviewed by: Signature:				Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 12 of 28

12.4 Verification of Equipment User Requirements Specifications

Objective: To verify the attainment of User Requirements is as documented

Procedure: Execute as pert test script procedure. The acceptance criteria source should be agreed / approved in advance.

Acceptance Criteria: As per test script and acceptance criteria source.

Pre-Requisites: N/A

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.4.1	Test: E19582 Curing Oven w/Truck Control Cabinet integration. Test Procedure: Visual verification of the Control Cabinet integrated.	Control cabinet is integrated.			
12.4.2	Test: E19582 Curing Oven w/Truck Guard Doors. Test Procedure: Visual verification of Guard doors presence.	Guard doors are installed correctly. Note: Procedure must be verified by EHS and attached FRM002746 in completion report.			
12.4.3	Test: E19582 Curing Oven w/Truck (HMI) Panel View integration. Test Procedure: Visual verification of the Panel View (HMI) integrated.	Panel View (HMI) integrated on the equipment.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 13 of 28

Implemented: 08/12/2020 Type: Protocol Equipment Install Qual

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.4.4	Test: E19582 Curing Oven w/Truck Emergency Stop button (E-Stop). Test Procedure: Visual verification of the Emergency Stop button (E-Stop) presence, readily accessible and its correct identification.	The Emergency Stop button (E-Stop) is properly installed, readily accessible and identified.			
12.4.5	Test: E19582 Curing Oven w/Truck Machine status lights. Test Procedure: Visual verification of the machine status lights presence.	Machine status lights are properly installed on the equipment.			
12.4.6	Test: E19582 Curing Oven w/Truck manual scanner. Test Procedure: Visual verification of the manual scanner presence.	Machine manual scanner is properly installed on the equipment.			
12.4.7	Test: E19582 Curing Oven w/Truck buzzer indicator. Test Procedure: Visual verification of the buzzer indicator presence.	Machine buzzer indicator is properly installed on the equipment.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 14 of 28

Group: Protocol

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.4.8	Test: E19583 Oven Humidifier duct. Test Procedure: Visual verification of the humidifier ducts to Curing Oven input.		Duct shows no visual damage, unproper soldering joints, damper installation, and proper installation into oven input.			
12.4.9	Test: T02737 Blades coating process fixtures material holding. 12.4.9 Test Procedure: Visually verify fixture holds 108 blades vertically on place accordingly.		T02737 Blades coating process fixtures holds 108 blades vertically satisfactory.	Blades in fixture:		
12.4.10	Test: T02791 Curing Rack fixture material holding. 4.10 Test Procedure: Visually verify fixture is capable to hold >10 T02737 Blades coating process fixtures.		T02791 Curing Rack holds no less than 10 T02737 Blades coating process fixtures vertically satisfactory.	Fixtures qty:		
Comme	Comments:		1	1		
Performe	ed By:	Signature:			Date:	
Reviewe	Reviewed by: Signature:				Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 15 of 28

Group: Protocol

12.5 Verification of Connection to Utilities and Utility Supply

Objective: To verify and record that the utilities and services supplied to the asset are suitable.

Procedure: Using calibrated instruments and equipment have qualified personnel verify and record that the utilities and services supplied to the asset are suitable.

Acceptance Criteria: As per test script and acceptance criteria source.

Pre-Requisites: N/A

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.5.1	Test Procedure: Connect the machines main power cable to a corresponding VAC outlet and turn them on.		E19582 Curing Oven w/Truck MaxID: ES2904, must be connected to an electrical drop voltage of 480V +/-10%. Equipment must turn on. E19583 Oven Humidifier MaxID: ES2908 must be connected to E19582 Curing oven w/Truck MaxID: ES2904 power supply.			ES2904
12.5.2	Test: 19583 Oven Humidifier MaxID: ES2908 connected to water supply. Test Procedure: Visually verify machine is connected to its corresponding water supply.		19583 Oven Humidifier MaxID: ES2908 must be connected to water supply and water must flow into it.			E19578
Comments:						
Performe	Performed By: Signature:				Date:	
Reviewe	Reviewed by: Signature:		Date:			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 16 of 28

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 17 of 28

12.6 Verification of Equipment Procedures / Work Instructions

N/A, equipment procedure will be documented in a PQ protocol.

12.7 Verification of Equipment Maintenance and Spare Parts

Objective: To verify that Equipment complies with the local maintenance procedures.

Procedure: Verify using the test scripts below that Equipment Maintenance for the equipment has been adequately considered and has been set-up on the local maintenance system; and that Spare Parts have been listed ordered and received.

Acceptance Criteria: As per test scripts.

Pre-Requisites: N/A

Reference #		Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.7.1	Test Pro	nt registry in Maximo using form	Acceptance Criteria: Equipment is registered as an asset in Maximo. Form FMWE0366.3 is filled. Note: Spare parts list will be attached in Completion report.			
Comments:						
Performe	Performed By: Signature:				Date:	
Reviewe	Reviewed by: Signature:				Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 18 of 28

12.8 Verification of Equipment Instrument Calibration

Objective: To verify that all equipment instrumentation is suitable for its intended used and calibrated, as appropriate, in accordance with calibration procedure.

Procedure: For each instrument embedded in the equipment verify that it is suitable for its intended use and calibrated, as appropriate, in accordance with local site calibration procedure CP0190. Calibration records shall be available as part of review and approval of the executed protocol.

Acceptance Criteria: Instruments shall be suitable for their intended use and calibrated to meet requirements as outlined in CP0190.

Pre-Requisites: N/A

Instrument / Equ	ipment Unique Identifier	Manufacturer / Description		Calibration Date
Comments:				
Performed By: Signature:			Date:	
Reviewed by:	Signature:		Date:	

12.9 Verification of Equipment Environmental Requirements

N/A. No environmental requirements are needed for this equipment.

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 19 of 28

Implemented: 08/12/2020 Type: Protocol Equipment Install Qual

12.10 Verification of Environment, Health and Safety & Sustainability Requirements

Objective: To verify Environment, Health and Safety & Sustainability Requirements have been achieved for the equipment under scope.

Procedure: Follow the test script and document the actual results.

Acceptance Criteria: Actual result must satisfy the Acceptance criteria for each test case.

Pre-Requisites: N/A

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.10.1	Test: E19582 Curing oven w/Truck EHS Assessment Form FRM002746 Rev B Test Procedure: EHS engineer must audit the safety and ergonomic conditions of this equipment using the form FRM002746 Rev B	EHS Assessment Form FRM002746 Rev B is filled and approved by an EHS designee.			
12.10.2	Test: E19583 Oven Humidifier EHS Assessment Form FRM002746 Rev B Test Procedure: EHS engineer must audit the safety and ergonomic conditions of this equipment using form FRM002746 Rev B	EHS Assessment Form FRM002746 Rev B is filled and approved by an EHS designee.			
Comments:					
Performed E	By:	Signature:		Date:	
Reviewed by	:	Signature:		Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 20 of 28

Latest Released: YES State: Released

Group: Protocol

12.11 Verification of Materials of Construction / Product Contacting Materials

N/A. Product is placed in oven while seated in approved fixtures, therefore no contact with oven.

12.12 Verification of Computer Hardware Installation

Objective: To verify of Computer Hardware Installation requirements have been achieved for the equipment under scope.

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Actual result must satisfy the Acceptance criteria for each test case.

Pre-Requisites: N/A

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.12.1	Test: E19582 Curing Oven w/Truck (HMI) Panel View. Test Procedure: Visual verification of the Panel View (HMI) presence.	Panel View (HMI) installed to equipment.			
12.12.2	Test: E19582 Curing Oven w/Truck PLC system. Test Procedure: Visual verification of the PLC system presence.	PLC system installed to equipment.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 21 of 28

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.12.3	Test: E19583 Oven Humidifier humidity controller. Test procedure: Visually verify presence of display/controller.	Display/Controller installed to equipment.			
Comments:					
Performed By:		Signature:		Date:	
Reviewed by:		Signature:		Date:	

12.13 Verification of Computer Software Installation

Objective: To verify that Computer Software has been properly supplied and installed as specified.

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Actual result must satisfy the acceptance criteria

Pre-Requisites: N/A

Reference # Test ,	/ Test Procedure Acceptance Cri	iteria Actual Re	esult PASS / FAIL	Initials / Date:
--------------------	---------------------------------	------------------	-------------------	------------------

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 22 of 28

Reference #	# Test / Test Procedure		Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
12.13.1	Test: E19582 Curing Oven w/Truck software installation verification. Test Procedure: Verify the software installed is working properly by selecting corresponding Profile to Run one cycle in auto mode and verify manual and automatic increases/decreases of temperature.		E19582 Curing oven w/Truck software controls and maintains auto cycles and manual inputs.			
Test: E19583 Oven Humidifier software verification. Test Procedure: Verify software installed is working properly by selecting values and running a cycle in auto mode and verify manually increases/decreases humidity value.		E19583 Oven Humidifier software controls and maintains auto cycles and manual inputs.				
Comments:						
Performe	ed By:	Signature:			Date:	
Reviewe	Reviewed by: Signature:		·		Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

13. FUNCTIONAL / OPERATIONAL VERIFICATION TEST SCRIPTS

13.1 Functional Verification Testing

Objective: To verify the functionality of the supplied and installed equipment as specified.

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Actual result must satisfy the Acceptance criteria for each test case.

Pre-Requisites: All the installation test scripts have been positively completed and reviewed prior to execution of functional verifications

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
	Test: E19582 Curing Oven w/Truck energization. Test Procedure:	E19582 Curing Oven w/Truck turns on properly, by rotating the main POWER			
13.1.1	The machine must turn on when the main POWER switch is rotated to the ON position. The machine must turn off when the main POWER switch is rotated to the OFF position.	switch to the ON position. The machine turns off when the main POWER switch is set to the OFF position.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
	Test: E19583 Oven Humidifier energization.				
13.1.2	Test Procedure: E19582 Curing oven w/Truck must be turned on before initiating this test.	E19583 Oven Humidifier turns on properly, by rotating the main POWER switch to the ON position.			
	E19583 Oven Humidifier must turn on when the main POWER switch is rotated to the ON position.	The machine turns off when the main POWER switch is set to the OFF position.			
	E19583 Oven Humidifier must turn off when the main POWER switch is rotated to the OFF position.				
	Test:	E19582 Curing Oven w/Truck energization stops.			
	E19582 Curing Oven w/Truck energization Emergency Stop functionality.	HMI shows screen of Part "Emergency Stop Pressed" message.			
13.1.3	Test Procedure:	Note: Procedure must be verified and attach			
	Once the machine is turned on, start a cycle. While equipment is being cycled press "E-Stop" button.	FRM002746 Rev B in completion report.			
	Test: E19582 Curing Oven w/Truck energization Safety Doors Interlocks functionality.	The process is stopped when a safety door of the machine is opened.			
13.1.4	Test Procedure: The process must stop when a safety door of the machine is opened.	Note: Procedure must be verified and attach FRM002746 Rev B in completion report.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 25 of 28

State: Released

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
13.1.5	Test: E19582 Curing oven w/Truck energization Power Outage. Test Procedure: Once the machine is turned on, turn off the utility supply (electrical power) and verify that equipment reacts as specified.	When the power interruption happens, process must stop. Verify that the equipment can be restored to an operational state after such event.			
13.1.6	Test: E19583 Oven Humidifier energization Power Outage. Test Procedure: E19582 Curing oven w/Truck must be turned on before initiating this test. Once the machine is turned on, turn off the utility supply (electrical power) and verify that equipment reacts as specified.	When the power interruption happens, process must stop. Verify that the equipment can be restored to an operational state after such event.			
13.1.7	Test: T02737 Blades coating process through Curing process. Test procedure: Visually verify T02737 Blades coating process fixtures holds up to 108 blades vertically to go through E19582 Curing oven w/Truck process.	T02737 Blades coating process holds 108 blades vertically satisfactory through E19582 Curing oven w/Truck process.			

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 26 of 28

Group: Protocol Type: Protocol Equipment Install Qual

	Reference #	Т	est / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
	13.1.8	Test procedur Visually verify less than 10 T(Rack through Curing process. 7e: T02791 Curing Rack holds no 02737 Blades coating process lly to go through Curing process.	T02791 Curing Rack holds no less than 10 T02737 Blades coating process fixtures satisfactory through E19582 Curing oven w/Truck process.			
	Comments: Performed By: Signature: Reviewed by: Signature:						
			Signature:			Date:	
			Signature:			Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

13.2 Operational Verification Testing

Objective: To verify that the equipment operates the cycle as intended

Procedure: Follow the test script and document the actual results. This table is left blank in the protocol and will be filled and attached to the completion report.

Acceptance Criteria: Actual result must satisfy the Acceptance criteria for each test case. Correct Software performance will be documented in Software Validation and will be provided in completion report.

Pre-Requisites: N/A

Reference #	Test / Test Procedure	Acceptance Criteria	Actual Result	PASS / FAIL	Initials / Date:
13.2.1	Test: E19582 Curing oven w/Truck User Access. Test Procedure: The aim of this test is to confirm that the correct access levels are adhered to, when accessing the equipment for operational purposes.	Acceptance Criteria: Verify that there is different level of access for: User level Operator Engineering Administrator Note: Document user levels			
•					
		Signature:		Date:	
		Signature:		Date:	

100632324 Rev 3 Appendix 03- Installation Qualification Protocol Template (Shared)

CONFIDENTIAL use pursuant to Company Procedures

Page 28 of 28